

From the Director's Desk

May will bring significant changes at the construction site. The steel will begin to be installed in early May and the building's form will take shape. This will be a big step forward in the project and is projected to be completed in mid-June. The steel was ordered early in the project in order to avoid supply chain delays so it would be ready to go when needed.

In the southwest corner of the site or lower left corner on the West Main Street side, you will soon notice that a “mock wall” is being built. This wall will contain all of the exterior finishes, brick, stone, etc. and will serve as a reference point for the construction crew.

During the site work we have discovered something that old time Marlborough folks might have already known - the library is sitting on lots of ledge. Hammering through that has been a challenge and will require some redesigning of the plumbing to minimize the need to dig through much more than necessary.



Margaret Cardella